COMPLETION REPORT

1 Name of work : **Providing Ornamental Grill and Improvement at J.P Park in Ward No.17.**

2 Sanctioned Estimate No. & Date : 2933/13-14 8/01/03/14

3 Head of Account : P0190

4 Entrustment Order No. & Dated : **EE(P)/RRN/W.No./122/2013-14 Date:-04-03-2014**

5 Name of the Contractor : **K.R.I.D.L**

6 Date of Commencement : 4-3-14

d) Time stipulated for completion of work (Days) : 120 days

e) Date of Completion : 28/7/14

f) Delay in Execution of Work (Days) :

7 Measurement recorded in : MB No ~~2267~~ Page No.from 226601 to 226603

8 Check measurement of the A.E.E. on..... : MB No 2267 Page No.from 226601 to 226603

9 Name of the Official in charge of the work : Asst Executive Engineer(P)

a) Asst. Engineer : Vivekananda

b) Asst. Exe. Engineer : Marulasiddappa.

Sanctioned Sub estimated amount(Rs.)	Amount claims as per actually vide as per bills(Rs.)	Difference	
		Excess	Savings
15,00,000.00	14,43,988.00	-	-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Project)
BBMP

Accounts Suptd.
Bhruth Bangaluru Mahanagara Palike

Assistant Executive Engineer (Project)
Bhruth Bangaluru Mahanagara Palike

Executive Engineer(Project)
Bhruth Bangaluru Mahanagara Palike

SE(RRN) ZONE